



DETAILED HAIYAN RECONSTRUCTION REPORT (PER PROJECT, PER BARANGAY)
Under Construction & Completed Houses
as of 2014 Oct 31

Province	City/ Municipality	Barangay	Start Date	Target End	Under Construct	Completed	No. of Units
AKLAN					60	60	120
1	New Washington	Fatima	May-14	September-14		60	60
2	New Washington	Fatima	July-14	March-15	20		20
3	New Washington	Fatima	August-14	April-15	40		40
ANTIQUE					48	0	48
1	Barbaza	Illawod	May-14	January-15	20		20
2	Bugasong	Poblacion	July-14	March-15	22		22
3	Bugasong	Poblacion	July-14	March-15	6		6
CAPIZ					203	6	209
1	Panay	Punta	April-14	December-14	30		30
2	Panay	Cabugao Oeste	June-14	February-15	30		30
3	Tapaz	San Nicholas	April-14	December-14	24	6	30
4	Pontevedra	Gabuc	October-14	April-15	40		40
5	Panit - an	Timpas	October-14	June-15	61		61
6	Dumalag	Concepcion	October-14	April-15	18		18
CEBU					203	106	309
1	Bantayan	Ticad	April-14	December-14	32		32
2	Bantayan	Ticad	March-14	December-14	13		13
3	Bantayan	Ticad	July-14	December-14	20		20
4	Bantayan	Ticad	June-14	January-15	10	20	30
5	Daanbantayan	Pajo	October-14	February-15	36		36
6	Daanbantayan	Pajo	October-14	February-15	14		14
7	Daanbantayan	Pajo	October-14	February-15	50		50
8	Daanbantayan	Pajo	November-14	March-15	20		20
9	Madridejos	Tugas	March-14	July-14		40	40
10	Madridejos	Tugas	August-14	December-14	8	16	24
11	San Remegio	San Miguel	July-14	October-04		30	30
EASTERN SAMAR					56	24	80
1	Hernani	Pinasuan	April-14	December-14	8	24	32

2	Salcedo	Naparaan	June-14	February-15	14		14
3	Lawaan	Poblacion 8	October-14	March-15	34		34
ILOILO					130	0	130
1	Concepcion	Loong	April-14	December-14	80		80
2	Sara	Aldeguer	March-14	March-15	50		50
LEYTE					544	408	952
1	Alang-Alang	Binotong	April-14	January-15	42		42
2	Alang-Alang	San Roque	May-14	February-15	44		44
3	Alang-Alang	Divisoria	April-14	January-15	40		40
4	Alang-Alang	San Roque	May-14	January-15	6		6
5	Albuera	Canlaling	March-14	July-14		66	66
6	Albuera	Canlaling	May-14	September-14		22	22
7	Dulag	Tabu	September -14	May -15	20		20
8	Dulag	Tabu	September -14	May -14	20		20
9	Dulag	Tabu	June-14	October-14		20	20
10	Dulag	Tabu	August-14	April-15		6	6
11	Dulag	Tabu	September-14	May-15		18	18
12	Isabel	Sta. Cruz	July-14	February-15	6	14	20
13	Leyte	Polpogan	June-14	February-15	20		20
14	Matag-ob	Mansahaon	October-14	March-15	20		20
15	Ormoc City	Tambulilid 2	February-14	February-15	36	50	86
16	Ormoc City	Quezon Jr.	October-14	January-15	40		40
17	Ormoc City	Tambulilid	February-14	October - 14		59	59
18	Palo	Libertad	June-14	January-15	18		18
19	Palo	Libertad	June-14	January-15	15	7	22
20	Palo	San Agustin	April-14	January-15	60	12	72
21	Palo	Libertad	September-04	March-15	77		77
22	Palompon	San Miguel	October-14	March-15	26		26
23	San Isidro	Crossing	April-14	February - 15	24	14	38
24	Tacloban City	Palanog	April-14	August-14		20	20
25	Tanauan	Pago	January-14	January-15	30	100	130
NEGROS OCCIDENTAL					113	80	193
1	Cadiz City	Cadiz Viejo	-		60	50	110
2	EB Magalona	Tres	April-14	December-14	21		21

3	Manapla	Punta Mesa	April-14	December-14	12	10	22
4	Sagay	Old Sagay (Sinigayan)	June-14	October-14	20		20
5	Sagay	Old Sagay (Sinigayan)	August-14	April-15		20	20
TOTAL					1357	684	2041

For a full report, please visit www.gk1world.com/typhoon-yolanda